



Ms. Carol C. Minsk
Project Manager

Mr. Lucas Berresford
Engineering Associate
Division of Site Assessment and Remediation
South Carolina Department of Health and Environmental Control
2600 Bull Street
Columbia, South Carolina 29201

Subject:
Monthly Progress Report – January 2009
AVX Corporation, Myrtle Beach Facility
801 17th Avenue South
Horry County, Myrtle Beach, South Carolina
SCD 062 690 557

Dear Ms. Minsk and Mr. Berresford:

On behalf of AVX Corporation (AVX), ARCADIS respectfully submits five copies of this Monthly Progress Report for January 2009 to the South Carolina Department of Health and Environmental Control (SCDHEC) for the AVX site located at 801 17th Avenue South in Horry County, Myrtle Beach, South Carolina (site).

Activities Performed During This Reporting Period

The following activities were performed by AVX or ARCADIS during this reporting period:

- Prepared a monthly status report for December 2009.
- Performed post-injection groundwater monitoring following the second injection event of the enhanced reductive dechlorination (ERD) pilot study.
- Continued analysis of post-injection groundwater monitoring data for the ERD pilot study.
- Uploaded post-injection groundwater monitoring data into the database, tabulated the data, and updated trend graphs of monitored parameters.

ARCADIS
One Adams Place
310 Seven Fields Blvd
Suite 210
Seven Fields
Pennsylvania 16046
Tel 724.742.9180
Fax 724.742.9189
www.arcadis-us.com

Date:
March 10, 2010

Contact:
Mark B. Hanish

Phone:
724.742.9180, ext. 518

Email:
mark.hanish@arcadis-us.com

Our ref:
B0007393.0000

Imagine the result

- Completed and submitted the air stripper construction permit application to SCDHEC.
- Performed air stripper operational checks and adjustments.
- Completed and submitted the PDG Building Subgrade Sampling Report and Post-Demolition Sampling Work Plan.
- Completed PDG building demolition by breaking up and removing the building slab.
- Completed upgrades to the well-head and in-well piping system for the groundwater recovery well.
- Performed post-slab removal soil vapor screening and soil sampling.
- Began laboratory analysis of soil samples collected following demolition of the PDG Building concrete slab.

Activities Planned for the Next Reporting Period


The following activities are expected to occur during the next reporting period:

- Continue performing ERD pilot study post-injection groundwater monitoring.
- Continue evaluation of the ERD pilot study post-injection groundwater monitoring data.
- Complete preparation of an update of the results of interpretation of the ERD post-injection data.
- Complete analysis of soil sampling data from beneath the former PDG building slab.
- Begin preparation of the PDG Building Post Demolition Sampling Report.
- Continue preparatory activities for performing the third ERD injection event, tentatively scheduled for the week of April 12, 2010.

If you have any questions, please contact me at 724.742.9180, ext. 518.

Respectfully,

ARCADIS



Mark B. Hanish
Project Manager

Copies:

Ms. Myra Reece, South Carolina Department of Health and Environmental Control
Mr. Larry Ragsdale, South Carolina Department of Health and Environmental Control
Mr. Larry Blue, CHMM, REM, AVX Corporation
Mr. Max Justice, Parker, Poe, Adams & Bernstein LLP
Mr. William Popham, ARCADIS