Paragraph of Order	Requirement	Agency Due Date	Status
1	New-Indy must	5/17	Plan submitted to DHEC 5/17.
	provide public notice of activities that may increase odors.		05/21/21 Update: New-Indy is building a website to provide updates to the public on activities the mill is taking to address odor concerns. The website display formats, graphics, and user interfaces are being designed to provide easy access to clearly understandable facts and data in a professional manner.
	odors.		05/28/21 Update: On May 26, 2021, New-Indy launched a website dedicated to facilitating communication and transparency with local residents and regulatory agencies (www.newindycatawba.com). This website includes daily reports explaining the EPA's independent hydrogen sulfide data collection as well as information about our mill. The website will also include any public notices required by DHEC's May 7, 2021 order and New-Indy's May 17, 2021 Public Notification Plan.
			New-Indy met with representatives of DHEC and with local businesses to learn more about community engagement boards in South Carolina. New-Indy is in the process of organizing a community engagement board in a manner consistent with the information provided by DHEC and the local businesses. Among other things, New-Indy has asked various state and local officials to help us produce a list of people who may have an interest in participating on such board. New-Indy expects to have the board organized and to commence outreach to potential members next week.
			06/04/21 Update: The web site has begun seeing a larger increase in site visits since Friday, May 28. This increased site traffic is being fed by references from multiple other sites such as Facebook, PRNewswire, and Recycling Today. In response to DHEC feedback on the website, New-Indy is working on various enhancements to the website's contents.
			New-Indy has compiled a complete list of potential community engagement board members from all officials. New-Indy finalized the comprehensive list of participants for the community engagement board and invitations to those participants are expected to start going out next week.
			06/11/21 Update: New-Indy has received final feedback from all officials on recommendations for the board members. The organizational documents for the community engagement board have been completed this week. Invitations for all board members have been written and will go out next week.
			06/18/21 Update: New Indy issued a public notice on 06/16/21 regarding additional activities starting on 06/18 to continue surface solids removal from the ASB. New Indy shall continue to provide such notices as required.
			New Indy continues working to develop the data reporting process for delivering onsite and offsite results to the company web site as a part of our commitment to transparency with the public. At New-Indy's direction, TRC Environmental Corporation (TRC) has set up three continuous air monitoring systems onsite

Paragraph of Order	Requirement	Agency Due Date	Status
			at the Catawba mill. Subject to DHEC's approval of New-Indy's Offsite Monitoring Quality Assurance Project Plan, TRC will establish five additional air monitoring systems in various areas surrounding the mill in the near future (as further detailed in update number 4 below). TRC's onsite air monitoring systems measure air H2S concentrations, wind direction, and wind speed. New-Indy has regularly submitted TRC's onsite air monitoring results to EPA and will follow a similar process with the offsite monitoring results once the offsite systems are operational. The technology used in TRC's air monitoring systems is similar to the technology used in EPA's Vipor monitoring systems that have been monitoring H2S concentrations in the areas surrounding the mill.
			New-Indy's website has displayed the EPA's Vipor air monitoring data since May 13, 2021. To increase transparency and dialogue with local residents, New-Indy is in the process of updating its website landing page to also include TRC's daily onsite and offsite air quality monitoring data. New-Indy presently intends to have daily onsite TRC H2S results available on the website landing page by the end of next week.
			New-Indy issued invitations to the community engagement board members on 6/18/21. The first board meeting is set to occur in the next two weeks.
			06/25/21 Update: New Indy continues to work with our consultant to finalize the data reporting format for both onsite and offsite monitoring results. Property owner approvals for installation of the offsite monitors is in progress. The onsite monitors will report both H2S readings and wind direction & speed. The offsite monitors will report only H2S and will reference onsite monitor meteorological data as the reference for wind speed and direction.
			07/02/21 Update: All five (5) offsite monitors have been installed and are operational. The five monitors are either at the same location as used by EPA or in very close proximity, and are therefore completely representative of the areas being monitored. Once the report formatting and distribution lists are completed, the reports will be shared with governing agencies and posted onto the company websites for community awareness. The daily monitor reports will include both onsite and offsite monitor data for each location, and each of the offsite property owners/custodians shall receive the reports via email prior to posting on the company website. All reports shall be submitted and posted daily. There have been no exceedances of the EPA specified levels detected at any off-site monitor since such monitors were installed, and there have been no exceedances of the EPA specified levels detected at any on-site monitor since June 17, 2021.
			The first community engagement group meeting was held this week.

Paragraph of Order	Requirement	Agency Due Date	Status
			07/09/21 Update: The Landing Page continues to undergo revisions to address the shift in reporting from EPA to New-Indy Catawba-supplied data reports on a daily basis. Historical data will be retained and accessible.
			Daily reports from the five (5) offsite monitors are being compiled and communicated regularly to both the resident hosts and governing agencies. The Daily average values are being built into the infographic on the Landing Page, as are links to each day's PDF reports. The daily PDF reports include both offsite and onsite monitor station data.
			07/16/21 Update: Ongoing. 07/23/21 Update: Ongoing. 07/30/21 Update: Ongoing.
			08/06/21 Update: New-Indy is working on additional improvements to the landing page, including additional explanatory information and data as well as a link to an online form residents can use to report odor complaints.
			08/13/21 Update: The odor observation form is now live on www.Newindycatawba.com so, neighbors of the mill can report odor observations directly to us. The team is continuing to finalize other updates to the website.
			08/20/21 Update: New-Indy continues to make progress on final developments and revisions to a visual timeline of New Indy activities and a list of FAQ's with answers to be included on the website.
			08/26/21 Update: New Indy continues to wrap up the final stages of activities reported last week.
			09/03/21 Update: Both the visual timeline and list of FAQ's have been posted to the Landing Page.
			09/10/21 Update: New-Indy Catawba continues general updates to the website. Specifically, we are working on an updated infographic and expect to post a Q&A on H2S next week.
			09/17/21 Update: New-Indy Catawba continues general updates to the website, and is finalizing new timeline additions on Friday, September 17.
			09/24/21 Update: New-Indy Catawba continues general updates to the website and is working on additional new timeline details to catch up with recent and planned activities.
			10/01/21 Update: Ongoing. 01/06/23 Update: Ongoing. No updates since September 24, 2021.
2	Update and submit to DHEC a	5/17	Plan submitted to DHEC 5/17.

Paragraph of Order	Requirement	Agency Due Date	Status
	Notification of Intent for returning the stripper to		05/21/21 Update: After implementing an aggressive schedule to ensure the Condensate Stripper was returned to service in a safe, clean, and reliable operating condition, it began processing foul condensate on May 3 and has continued to operate without interruption.
	operation		With the stripper in service, the IPT was revised accordingly to reflect a combined use of the condensate stripper and the hard pipe arrangement for methanol destruction. The revised IPT was submitted to Michael Shroup of DHEC on May 17, 2021.
			The New-Indy project team continues to explore the Reduced Sulfur Compound test methods for use during the IPT.
			05/28/21 Update: Additionally, guidance from both NCASI and ALS Lab specialists has led NICB to select the ALS Sulfur Liquid + HACH 6000 method for measuring Reduced Sulfur Compounds during the IPT testing. The IPT is being revised to reflect these two changes, and the revised plan shall be submitted to the Department the week of 5/31/21.
			New-Indy has retained EBS to conduct a lithium tracer study in the ASB the week of 5/31/21 to determine specific sample point locations during the ASB methanol removal performance testing scheduled for July 7-11, 2021.
			06/4/21 Update: The ASB lithium tracer study is slightly delayed due to delivery issues.
			NICB received an EPA 114 Information request on 6/2/21 regarding the IPT and requesting additional Plan modifications. This EPA request has delayed completion of the final IPT to DHEC and is being thoroughly evaluated to ensure that NICB's IPT is effectively developed and documented. NICB's response to EPA is due 6/16/21, a copy of which shall also be provided to DHEC.
			Please be advised that due to a required operations maintenance outage scheduled for $6/16-18/21$, the IPT dates have been delayed one week to $6/21/21 - 7/11/21$.
			06/11/21 Update: As referenced on 6/4/21, NICB continues to compile information and develop responses to EPA's 114 information request regarding the IPT. New Indy has also received an additional set of questions from SC DHEC regarding process measurements and sampling & testing protocols within the IPT. All responses will be compiled and submitted by the 6/16/21 deadline. Once New Indy's responses are submitted and the regulatory agency's requirements are satisfied, the revised IPT shall then be updated and re-submitted to DHEC.
			The condensate stripper was shut down this week as scheduled for the removal of an in active piece of the stripper. The piece of equipment was shipped off site to have it reconditioned. Once that piece of equipment is returned to New-Indy we will take another short outage to install that piece of equipment.

Paragraph of Order	Requirement	Agency Due Date	Status
			06/18/21 Update: NICB modified the IPT based on comments from both the US EPA (via a Section 114 Information Request dated 6/2/2021) and from David Monroe of the DHEC Source Evaluation Section. This updated IPT was submitted to the Department on 6/15/21. Sampling under the IPT protocol will begin 6/21/21.
			The historically inactive component which was removed from the foul condensate stripping operation continues to undergo an extensive rebuild process. Once complete, the refurbished component will become an additional active component in the foul condensate stripping process.
			06/25/21 Update: The stripper system shutdown reported in the 06/11 update has not been ongoing as has been suggested by outside resources. The shutdown began at 1100 on June 8 and was completed with the stripper being back online and operational at 0030 on June 9 for a total downtime of only 13.5 hours.
			Refurbishment repairs are ongoing for the component which was removed on June 8.
			07/02/21 Update: The stripper remains fully operational and treats on average 470 gpm. The US EPA issued a Section 114 Letter on 6/30/21 requiring a method change for measurement of TRS compounds during the IPT sampling and testing effort. New-Indy is coordinating with laboratories capable of conducting the US EPA-mandated test method to complete the testing protocol within the scheduled timeline of July 7-11, 2021.
			07/09/21 Update: Coordination with a secondary laboratory to meet the EPA requirement for an alternate TRS compound test protocol has been completed. The three-day sampling program centering on the ASB and stripper operations will be conducted 7/9-11/21, which will complete the IPT.
			The reflux trim condenser repairs are ongoing and are estimated to be completed for re-installation in the near future.
			07/16/21 Update: The Initial Performance Test was completed on 7/11/21. A proposal for Subpart S demonstration of continuous compliance until the IPT report is finalized and approved was submitted to DHEC and EPA on 7/15/21. EPA has approved New-Indy's request to submit the final report by 8/30/21.
			The reflux trim condenser repairs are near completion. Once the mechanical contractor has completed pressure testing on the vessel, it will be returned to the mill for reinstallation.
			07/23/21 Update: Samples are being analyzed by the contract laboratories. New-Indy is compiling the information to submit the final report to DHEC by 8/30/21.

Paragraph of Order	Requirement	Agency Due Date	Status
			The Trim Reflux Condenser repairs are complete, the unit has been delivered back to the mill and has been installed. Final installation checkouts are being performed to ensure it is safely returned to service.
			07/30/2021 Update: Samples continue to be analyzed. New-Indy will submit the final report to DHEC by 8/30/21.
			08/06/21 Update: The reflux trim condenser repairs have been completed, and the unit has been reinstalled. Final system checks are in progress to ensure that Process Safety Management standards are met prior to re-commissioning the condenser back into full-time service.
			New-Indy will submit the final IPT report to DHEC by 8/30/21.
			08/13/21 Update: New-Indy continues to compile the results of the Initial Performance Test for submittal of the report to DHEC by 8/30/21.
			08/20/21 Update: The Initial Performance Test report will be submitted to the Department by 8/30/21.
			08/26/21 Update: Process Safety Management system checks are ongoing for activating the Trim Reflux Condenser.
			The Initial Performance Test report is under review and will be submitted to the Department by 8/30/21.
			09/03/21 Update: The Trim Reflux Condenser was placed into service on 9/1/21.
			The Initial Performance Test report was submitted to DHEC and EPA on 8/28/21.
			09/10/21 Update: New-Indy Catawba presented to DHEC staff a shutdown plan designed to clean the stripper to allow for improved performance on 9/9/21. New-Indy Catawba also requested permission to conduct trials to optimize TRS stripping in the unit.
			09/17/21 Update: New-Indy will be shutting down the steam stripper for cleaning and maintenance to allow for improved performance. Pending ePermit approval from DHEC, the condensate monitoring plan includes peroxide injection into the released condensate stream to proactively reduce sulfur compounds and downstream instrumentation to monitor peroxide effectiveness. Additional proactive measures are also being implemented to minimize potential H2S emissions during this maintenance effort.
			09/24/21 Update: New-Indy Catawba has taken the stripper offline for planned maintenance and cleaning activities to allow for improved performance. DHEC approval was obtained for injecting peroxide into the foul condensate hard pipe to the ASB to proactively reduce sulfur compounds and downstream instrumentation to monitor peroxide effectiveness. The peroxide injection dosage is being controlled with a closed loop ORP system to maintain positive ORP values while the stripper is offline. Additional

Paragraph of Order	Requirement	Agency Due Date	Status
			proactive measures have also been implemented to minimize potential H2S emissions during this maintenance effort.
			10/01/21 Update: The steam stripper was returned to service on September 27, 2021, and New-Indy Catawba continues to maximize condensate processing capacity.
			New-Indy Catawba has notified DHEC and EPA that the quarterly Subpart S performance testing will be conducted on October 26-28, 2021.
			10/08/21 Update: Nothing new to report.
			10/15/21 Update: The 10/26-28/21 quarterly Subpart S performance testing remains on schedule. DHEC comments relative to the testing protocol received 10/12/21, requesting modifications to this document by 10/20/21. The Protocol is currently being updated to meet this inquiry.
			10/22/21 Update: On 10/19/21, New Indy submitted to DHEC its response to the 10/12/21 information request regarding the quarterly Subpart S performance testing. This testing will be conducted on 10/26-28/21.
			10/29/21 Update: The quarterly Subpart S performance testing was conducted as planned on 10/26-29/21. DHEC representation was present throughout the testing.
			11/05/21 Update: Data collection/lab analysis has been initiated for the quarterly Subpart S performance testing.
			11/12/21 Update: New-Indy Catawba is awaiting the test results from the lab on the quarterly Subpart S performance test.
			11/19/21 Update: New-Indy Catawba continues to await the test results from the lab on the quarterly Subpart S performance test to develop the report for submittal to the Department.
			12/03/21 Update: New-Indy Catawba is developing the 4 th Quarter Subpart S performance test report for submittal to the Department.
			12/10/21 Update: New-Indy Catawba will submit the 4 th Quarter Subpart S performance test report to the Department by 12/28/21.
			12/17/21 Update: DHEC submitted a request for information regarding the July 2021 performance testing, with a response deadline of 12/23/21. New-Indy is currently addressing this request.
			12/22/21 Update: New-Indy Catawba submitted the results of the 4 th Quarter Subpart S performance test to the Department on December 20, 2021.

Paragraph of Order	Requirement	Agency Due Date	Status
			The response to the DHEC information request regarding the July 2021 performance testing was submitted to the Department on December 21, 2021.
			12/30/21 Update: No new update. 01/07/22 Update: Nothing new to report. 01/28/22 Update: Nothing new to report since 12/30/21.
			02/04/22 Update: The first quarter 2022 Sub-Part S Performance Test is scheduled for February 14-16, 2022. 02/11/22 Update: Nothing new to report.
			02/18/22 Update: The first quarter 2022 Sub-Part S Performance Test was conducted on February 14-16, 2022. DHEC personnel were onsite to observe the test all 3 days.
			02/25/22 Update: Request for information regarding the July 2021 Performance Test from the DHEC staff was received on 2/22/22.
			03/04/22 Update: Work is underway to address the information requested by DHEC regarding the July 2021 Performance Test.
			03/11/22 Update: New-Indy continues to develop responses to the DHEC 2/22/22 information request. Responses are due 3/18/22.
			03/18/22 Update: New-Indy submitted the responses to the DHEC 2/22/22 Information Request on 3/17/22.
			03/25/22 Update: Nothing new to report. 04/01/22 Update: New-Indy will be conducting the second quarter 2022 Subpart S Performance Test on April 5-7, 2022.
			04/08/22 Update: New-Indy postponed the second quarter 2022 Subpart S Performance Test on April 7, 2022 due to operational issues. New-Indy has requested the Department to approve the new test dates of May 5-7, 2022.
			04/14/22 Update: New-Indy submitted a letter to DHEC staff providing dates for the second, third and fourth quarter 2022 Subpart S Performance Tests.
			The first quarter 2022 Subpart S performance test report was submitted to the Department on 4/14/22.

Paragraph of Order	Requirement	Agency Due Date	Status
			04/22/22 Update: New-Indy has received the DHEC information request regarding the NOCS that was submitted to the Department on 4/6/22. New-Indy will provide the response to this request by the 5/19/22 deadline.
			04/29/22 Update: New-Indy is continuing to work on the response to DHEC's information request regarding the NOCS that was submitted to the Department on 4/6/22. New-Indy will provide this response by the 5/19/22 deadline.
			05/06/22 Update: New-Indy is developing the response to DHEC's information request regarding the NOCS that was submitted to the Department on 4/6/22. New-Indy will provide this response by the 5/19/22 deadline.
			05/13/22 Update: New-Indy will submit the NOCS information request to DHEC by 5/19/22. 05/20/22 Update: New-Indy submitted the NOCS information request to DHEC on 5/17/22.
			05/27/22 Update: Wet ink signature cover letter and secure flash drives containing the October 2021 and February 2022 40CFR Part 63 Subpart S Quarterly Performance Test Reports submitted to DHEC per the May 17, 2022 request.
			07/01/22 Update: One ASB turbulator was put into operation at the end of the day on 06/24. The May 2022 40 CFR 63 Subpart S Quarterly Performance Test Report was submitted electronically on 6/30. A wet ink signature cover letter and secure flash drive containing the report was mailed on 07/01.
			07/08/22 Update: New-Indy resubmitted the Subpart S NOCS Alternative Monitoring Request to EPA Region 4 on June 28, 2022.
			07/15/22 Update: The third quarter 2022 Subpart S performance testing is scheduled for August 2-4, 2022.
			07/22/22 Update: Nothing new to report. 07/29/22 Update: The third quarter 2022 Subpart S performance test has been rescheduled to August 9- 11, 2022.
			08/05/22 Update: Nothing new to report. 08/12/22 Update: The third quarter 2022 Subpart S performance test was conducted August 9-11, 2022.
			8/26/22 Update: Third quarter Subpart S performance test results have been received, data is under review.
			10/14/22 Update: Third quarter Subpart S performance test results were submitted to DHEC on October 10, 2022. Fourth Quarter performance test is scheduled for October 18-20, 2022.

Paragraph of Order	Requirement	Agency Due Date	Status
			10/21/22 Update: Fourth Quarter Subpart S Performance Test was conducted October 18-20, 2022.
			11/18/22 Update: New-Indy is compiling the Fourth Quarter Subpart S Performance Test report for submittal to DHEC by 12/19/22.
			01/06/23 Update: New Indy submitted the Fourth Quarter Subpart S report on December 19, 2022.
3	New-Indy is required to evaluate	6/1	NCASI staff continues to work closely with New-Indy to evaluate all potential odor sources and associated methods to minimize odorous emissions.
	all potential sources of odors on-site with NCASI, with focus on how the conversion from bleached to brown paper impacts emissions.	odors on-site th NCASI, with cus on how the nversion from eached to brown per impacts	A key focal point in this effort is to re-evaluate the predicted environmental impact of converting from bleached to high kappa unbleached products. Although widely accepted industry standards were used for initial predictions, using a combination of newly available information from NCASI and the data from planned stack testing will position New-Indy to establish a more site-specific prediction for environmental capabilities (as opposed to more generic industry standards).
			05/28/21 Update: Ongoing consults with NCASI have confirmed that New Indy correctly applied all emission factors utilized in the 2019 and 2020 Air permitting applications. This review also confirms that the emission factors utilized are the most up-to-date factors available for modeling New Indy's Catawba operation. New Indy continues to rely on NCASI input and guidance to review and address operating conditions to minimize potential odor emissions.
			The final response to this item remains on target for submittal by the June 1, 2021 deadline.
			06/4/21 Update: On June 1, New-Indy submitted the final response to the Department. NCASI has confirmed that all calculations and emissions factors associated with the 2019 and 2020 air permitting applications were accurate. Using these factors, New-Indy is decreasing H2S emissions by 1.9 tons/year by running the foul condensate stripper (compared to historic bleached operation with the foul condensate stripper in service).
			06/11/21 Update: New Indy has determined that the wastewater treatment plant's post-aeration basin may be an occasional contributor to onsite elevated hydrogen sulfide readings. In response, the basin has been covered with a tarp and placed under slight negative pressure by a fan which pushes the air volume through an activated carbon filter unit. This system received DHEC approval prior to initiation on June 8, 2021.
			Preliminary operating data (only two days) suggests that the carbon filter unit is a potentially effective solution. Additional operating time is required to define the long-term effectiveness, but New Indy will continue its operation as a temporary method. Meanwhile, New Indy is also consulting with other outside resources to explore potential best practices approach to this kind of situation on a longer-term basis.

Paragraph of Order	Requirement	Agency Due Date	Status
			06/18/21 Update: New-Indy continues to utilize the temporary activated carbon filtration (ACF) system at the post-aeration basin (PAB). The temporary cover was reinforced on 06/14 to address damage created by a strong thunderstorm over the preceding weekend. Additionally, the PAB vapor exhaust system has been upgraded to improve the vapor capture for treatment in the ACF system. Early testing continues to demonstrate improved H2S levels around the PAB structure. The potential value and/or need for a permanent vapor filtration system is still being studied.
			Meanwhile, New-Indy continues to contact additional environmental treatment companies to review potential PAB vapor treatment options to determine the best long-term solution, should that be deemed necessary.
			New-Indy continues to implement corrective measures this week at Pond 1. These measures include continued use of two (2) surface aerators (pond's north end) and the addition of ferric chloride to Pond 1's influent (started 6/17/21).
			06/25/21 Update: The activated carbon media was replaced in the filtration system June 19, 2021. Hydrogen peroxide addition was initiated in #1 Holding Pond on 6/25/21.
			07/02/21 Update: No new actions have been implemented since the last update. New-Indy continues to add hydrogen peroxide and ferric chloride to the No.1 Holding Pond, run extra aerators at the No.1 Holding Pond entrance, and operate the carbon filtration system at the Post-Aeration Basin.
			07/09/21 Update: Ongoing. No new activities.
			07/16/21 Update: No new actions were implemented over the last week. All monitoring parameters demonstrate the positive impacts of the hydrogen peroxide, ferric chloride and oxygen additions to the wastewater, as well as the carbon filtration system efficiency at the Post-Aeration Basin.
			07/23/21 Update: There have been no changes to the current WWTP management program. New-Indy continues to add hydrogen peroxide, ferric chloride and oxygen to the wastewater treatment system, operate 2 aerators in the #1 Holding Pond, and utilize a carbon filtration system at the Post-Aeration Basin.
			07/30/21 Update: Ongoing. No new potential odor sources have been identified.
			08/06/21: SLR Consulting conducted an analysis of the wastewater treatment facility to further identify potential sources of odor during the week. New-Indy will provide DHEC with the findings once they are received from SLR.

Paragraph of Order	Requirement	Agency Due Date	Status
			08/13/21 Update: New-Indy continues to add hydrogen peroxide, ferric chloride and oxygen to the wastewater treatment system, operate 2 aerators in the #1 Holding Pond, and utilize a carbon filtration system at the Post-Aeration Basin.
			The SLR Consulting evaluation has been completed, and New-Indy is awaiting SLR's report and recommendations.
			08/20/21 Update: New-Indy continues to evaluate operations for potential sources of hydrogen sulfide generation. New-Indy is investigating the addition of ferric chloride to the ASB sludge dredge line to tie up any sulfide content in the material.
			08/26/21 Update: New-Indy is preparing the ePermitting application for the addition of ferric chloride to the ASB sludge dredge line as referenced in the 8/20/21 update.
			09/03/21 Update: New-Indy submitted an ePermitting application for the addition of ferric chloride to the ASB sludge dredge pipeline on 8/31/21. The intent is to minimize the potential for hydrogen sulfide generation from this operation.
			A second ePermitting application was submitted on 8/31/21 for the addition of a phosphoric/urea blended nutrient supplement to the ASB to maintain optimal biological conditions within the system.
			New-Indy has requested DHEC permission to utilize a second dredge unit on the ASB to increase the removal of settled sludge.
			09/10/21 Update: New-Indy submitted the ePermitting application to DHEC for the addition of hydrogen peroxide to several alternative locations in the wastewater treatment plant to proactively address potential hydrogen sulfide sources. This application also requests an extension of the current trial approval.
			09/17/21 Update: New-Indy awaits approval of the ePermitting applications as it continues to target and remediate potential odor sources.
			09/24/21 Update: New-Indy Catawba received DHEC approval for hydrogen peroxide addition in several alternative locations to assist in our proactive efforts to remediate potential odor sources.
			10/01/21 Update: No update.
			10/08/21 Update: Engineering for a permanent PAB cover & Filtration system is ongoing.
			10/15/21 Update: New-Indy Catawba submitted ePermit application for modified addition of hydrogen peroxide the length of #1 Holding Pond. This requested modification increases New-Indy's capability to provide surface treatment on the Pond as an improved means of minimizing potential H2S generation and

Paragraph of Order	Requirement	Agency Due Date	Status
			release. This modification is intended to be a proactive means of additional control on an as-needed basis. New-Indy is awaiting DHEC approval to implement this upgrade.
			10/22/21 Update: New-Indy Catawba submitted an ePermit application for the addition of oxygen to the primary clarifier influent. This project continues the proactive approach to remediating potential hydrogen sulfide emission sources at the plant. New-Indy is awaiting DHEC approval for both this project and the hydrogen peroxide addition to the #1 Holding Pond.
			10/29/21 Update: No new updates.
			11/05/21 Update: The new diffuser pipeline extending the length of the #1 Holding Pond is in use. New-Indy is awaiting approval for the ePermitting request to add oxygen to the primary clarifier.
			11/12/21 Update: New-Indy is awaiting approval for the ePermitting request to add oxygen to the primary clarifier.
			11/19/21 Update: New-Indy submitted additional information to the Department to support the request to add oxygen to the influent of the primary clarifier to mitigate potential hydrogen sulfide releases from the settled sludge.
			12/03/21 Update: New-Indy received approval for the addition of oxygen to the primary clarifier on 12/2/21.
			12/10/21 Update: No new updates. 12/17/21 Update: No new updates.
			12/22/21 Update: On 12/21/21, New-Indy Catawba submitted ePermitting requests to the Department for the addition of ferric chloride to the primary clarifier underflow sludge flow to control sulfides in this wastewater and in the EQ Basin and a request to add oxygen to the ASB effluent and into #1 Holding Pond to supplement the oxygen availability in the #1 Holding Pond to control potential H2S generation.
			12/30/21 Update: New-Indy awaits approval for both of the ePermitting requests submitted on 12/21/21. New-Indy provided additional information regarding the oxygen addition to the ASB effluent and #1 Holding Pond project to DHEC on 12/29/21.
			01/07/22 Update: New-Indy awaits approval for both ePermitting requests submitted on 12/21/21. 01/14/22 Update: New-Indy awaits approval for both ePermitting requests submitted on 12/21/21.
			01/21/22 Update: New-Indy received DHEC pilot trial approval for the addition of oxygen to the ASB effluent and #1 Holding Pond and for the addition of ferric chloride to the primary clarifier sludge underflow on 1/20/22.

Paragraph of Order	Requirement	Agency Due Date	Status
			01/28/22 Update: New-Indy is installing the equipment required for the two DHEC pilot trials approvals received the week of 1/21/22.
			02/04/22 Update: Equipment installation is ongoing for the recently approved pilot trials.
			02/11/22 Update: Nothing new to report. 02/18/22 Update: The chemical system installations continue for the recently approved pilot trials.
			02/25/22 Update: The oxygen addition system to the ASB effluent was started up on 2/23/22. Work continues on the ferric chloride addition to the primary clarifier sludge underflow.
			03/04/22 Update: Equipment installation and setup is ongoing for oxygen addition to the primary clarifier feed and ferric chloride addition to the primary clarifier sludge underflow.
			03/11/22 Update: No new updates. 03/25/22 Update: Nothing new to report since 03/04/22.
			04/01/22 Update: The oxygen addition system to the primary clarifier was started up on 3/30/22.
			04/08/22 Update: No new updates. 04/14/22 Update: Ferric chloride addition to the primary clarifier underflow was initiated on 4/14/22.
			04/22/22 Update: Nothing new to report. 06/10/22 Update: No updates since 04/14/22.
			06/17/22 Update: Call received from DHEC on afternoon of 06/16 regarding elevated reading at the DHEC offsite monitor located at Catawba Express (value of 100 ppb reported at 7:30am that morning). Thorough review of New Indy's onsite and offsite monitors revealed no indication of an event or issue supporting that level of reading. The highest reading at the nearest fence line monitor (Station 3) was 6.4 ppb and lasted only one minute (corresponding 30-minute average of 4.4 ppb). Historically, Station 3 values track well with the DHEC monitor at Catawba Express.
			01/16/23 Update: Nothing new to report since June 17, 2022.
4	New-Indy is required to develop a QAPP to monitor H2S onsite and	6/1	New Indy's consultant (TRC) continues compiling the QAPP for fence line monitoring per the EPA Emergency Order requirements. TRC is also compiling a proposed monitoring plan for off-site monitoring which shall be generally consistent with the current effort implemented by EPA with their community monitors.
	offsite.		05/28/21 Update: The Onsite specific QAPP has been completed, and the offsite QAPP is being finalized. New Indy conducted a preliminary review meeting with DHEC on May 27, 2021 to discuss New Indy's plan

Paragraph of Order	Requirement	Agency Due Date	Status
			and DHEC expectations for offsite monitoring. The suggestions made by DHEC during this meeting are being incorporated into the initial Draft plan for submission by the June 1 deadline.
			06/04/21 Update: New-Indy submitted a revised onsite monitoring QAPP to the Department on June 1, 2021. New-Indy received EPA approval for its Final Remedial Plan on 05/28/2021, and this approval notification included some additional comments and guidance regarding the Onsite QAPP which had been submitted to them earlier that same week. The comments and guidance were incorporated into a final revision, and the final Onsite QAPP was then submitted to the Department on June 1, 2021.
			New-Indy initiated a conference call with the Department on May 25 to preliminarily review the offsite monitoring QAPP. The call was scheduled and held on May 27, which was very productive. New-Indy's consultant then incorporated DHEC input into a further revision of the Offsite QAPP, and the final version was submitted to the Department on June 1, 2021.
			06/11/21 Update: Both onsite and offsite QAPP documents are being revised to address input from both EPA and DHEC. Once the feedback from both agencies is addressed within the documents, the final versions of each document shall be supplied to each agency.
			06/18/21 Update: Revisions have been completed with feedback from both agencies for both Onsite and Offsite QAPP documents. Internal review is being finalized with an expected submittal to DHEC and EPA by close of business on 06/18/21.
			A review meeting was held with DHEC on 06/16/21 to discuss the status of the QAPP documents. During that meeting, DHEC confirmed that the initially proposed offsite locations are acceptable. Accordingly, while the QAPP documents are undergoing final internal review, New Indy and our consultant are simultaneously finalizing the specific siting details for each of the five (5) offsite monitor locations. Once the site locations are finalized on 06/18/21, New Indy will immediately seek property owner approvals and begin positioning these monitors in the field to bring them online.
			06/25/21 Update: The finalized QAPP documents were submitted to both regulatory agencies on 06/21/2021. New Indy, our consultant, and legal team are working to finalize offsite property owner approval for monitor siting and setup with a goal to complete the offsite monitor installations prior to the cessation of EPA's offsite monitoring on 06/30. New Indy is also developing the data reporting format to allow monitor results to be easily accessed and understandable as we move forward with this implementation.
			07/02/21 Update: Following up from the last round of comments from DHEC, the offsite QAPP has been revised and is in final review with an estimated completion and resubmittal by the end of day, July 2, 2021.

Paragraph of Order	Requirement	Agency Due Date	Status
			All five (5) offsite monitors are in place and reporting data. The data report format is finalized and final distribution lists determined, the reports have been communicated to the reporting agencies, monitor hosts, and will be subsequently posted to the company landing page.
			07/09/21 Update: All five (5) offsite monitors continue to function and report data. One monitor experienced a short-term data communication error which was resolved very quickly, and there was no loss of data. At the property owner's requests, two of the offsite monitors were slightly repositioned to a nearby more wide-open area, and one of those monitors was rechecked for precision detection, and the rechecked instrument was verified to be reading accurately. Additionally, New-Indy Catawba's consultant has reinforced their ability to support both onsite and offsite monitoring with additional personnel availability and personnel training.
			07/16/21 Update: There was one more incident of delayed data uploading which apparently is due to poor cellular signals in that location. New Indy's consultant is reviewing options to improve the situation for more reliable data uploads. Again, as with last week, there was no loss of data.
			New Indy's consultant investigated a report of "missing wind direction data around the due North direction, and discovered an errant calculation setting in the Station 1's software settings. The setting has been corrected, and this only affects less than 0.30% of that station's data. The same issue was not found with the meteorological units at either Station 2 or Station 3. This calculation error affected only the wind direction data, and had no impact on the measured H2S readings.
			07/23/21 Update: All offsite monitors underwent their scheduled periodic maintenance this week on Wednesday, July 21. The one offsite monitor in Riverchase which has experienced multiple data upload delays was replaced this week. New Indy's consultant continues to explore the potential for switching that monitor location to a different cell service as a potential long-term solution.
			As a follow-up on the "missing wind direction data" from Station 1 (onsite), New Indy's consultant will go back through the wind direction data to correct the previously reported erroneous data points. Revisions and resubmittals will take place for any previous reports affected by these data corrections. All corrected reports shall be communicated to EPA, DHEC, and posted to the New Indy landing page website. A general statement shall also be included to thoroughly and clearly explain the correction to report recipients.
			07/30/21 Update: TRC completed the quarterly maintenance this week for all three onsite monitoring stations. There have been no further upload delays from the offsite monitor in Riverchase. TRC is also completing the data corrections for the northerly quadrant direction data points, and are estimating completion by Friday, August 6, 2021.

Paragraph of Order	Requirement	Agency Due Date	Status
			08/06/21 Update: TRC is on schedule to complete the above referenced corrections to northerly quadrant wind direction data for Station 1 by the end of the day, Friday, August 6. Once these corrections are completed, all affected daily reports will be regenerated and redistributed to the agencies and the company Landing Page.
			During this past week, there were two incidents of power loss on monitoring stations, one offsite, and one onsite. The battery failed in the offsite monitor at Catawba Head Start, resulting in a short loss of data on Sunday, August 2. On Wednesday, August 4, the portable generator failed at one of the onsite monitor stations (Station 2). Corrective actions have been implemented to minimize potential repeated battery failures for all offsite monitors, and there is already an ongoing project to supply permanent power to the two onsite stations which currently operate on portable generators. Permanent power installation is pending completion of the power company's permitting process.
			08/13/21 Update: TRC has completed the northerly quadrant data corrections and is in the process of updating all affected Daily reports.
			08/20/21 Update: Report updates are continuing, and final revisions to the offsite QAPP document is under review in preparation for submittal to DHEC.
			08/26/21 Update: Report updates are continuing, and final revisions to the offsite QAPP document is under review in preparation for submittal to DHEC. New Indy and TRC held a review call with Scott Reynolds (DHEC) early this week to ensure that this pending submittal addresses DHEC's questions and guidance.
			Additional questions were received last week from EPA regarding the onsite QAPP which are also being addressed by New Indy's consultant.
			09/03/21 Update: Discussions have been held with EPA to review both the onsite QAPP document revisions and discuss a potential relocation (or other improvement) to the position of the onsite Station 3 monitor. The vegetation conditions surrounding this monitor have significantly changed since its initial installation, and New Indy is collaborating with EPA to make every effort to optimize this monitor's representation of fence line emission values at the northern region of the plant property.
			Corrected wind direction data measured at Station 1 are being included in the ongoing effort to revise historical data reports.
			09/10/2021 Update: New-Indy hosted DHEC staff on 9/9/21 to observe the operation of the Scentroid drone unit. Test runs were flown over the #1 Holding Pond and EQ Basin to determine the elevation impacts on the hydrogen sulfide concentration in these locations.

Paragraph of Order	Requirement	Agency Due Date	Status
			09/17/2021 Update: New-Indy is finalizing the historical PDF and Excel spreadsheet reports with revised (corrected) wind data, to be submitted during the upcoming week.
			09/24/21 Update: Historical data reports have been updated with corrected wind direction calculations and will be submitted by COB on Friday, Sept. 24, 2021.
			10/01/21 Update: Final offsite QAPP document was submitted to both EPA and DHEC on September 29, 2021.
			10/08/21 Update: DHEC has signed-off on the final Offsite QAPP revisions. Both Onsite and Offsite QAPP's are now completed.
			10/08/21 Update: Complete.
			12/10/21 Update: Onsite QAPP revisions have been made, and the revised document is undergoing New-Indy Catawba internal review prior to submittal to EPA.
			12/17/21 Update: QAPP revision review process is ongoing.
			12/22/21 Update: No new updates.
			12/30/21 Update: The #3 monitoring station was relocated onto a platform as requested by EPA Region 4 on 12/29/21.
			01/07/22 Update: No new updates. 01/28/22 Update: No new updates since 12/30/21.
			02/04/22 Update: New Indy Catawba is reviewing (with DHEC) the potential value and capability for colocating multiple types of ambient H2S monitors at the Station 3 site for comparison.
			02/11/22 Update: Nothing new to report. 02/25/22 Update: Nothing new to report since 02/04/22.
			03/04/22 Update: An Accrulog monitor is collocated at Station 3 site and monitoring continues. Data is being compiled for comparison, and an Addendum is being drafted for the Offsite Monitoring QAPP to address the Collocation Plan on an ongoing basis.
			03/11/22 Update: Data analysis is in progress for the co-located monitor at Station 3. The Draft Addendum and Offsite QAPP has been received from the consultant, preliminarily reviewed by New Indy, and is now undergoing an additional phase of editing.

Paragraph of Order	Requirement	Agency Due Date	Status
			03/18/22 Update: Quarterly audits of the 3 onsite monitors conducted during the week of 3/14/22. Data analysis for the collocated monitors is ongoing. Final edits to the Offsite QAPP are still in progress.
			03/25/22 Update: Nothing new to report. 04/01/22 Update: Nothing new to report. 04/08/22 Update: The collocated Acrulog at Station 3 had to be relocated to replace the failed monitor at Millstone Creek on 04/01/22. New Acrulogs are arriving at TRC for checkout prior to being mobilized as replacements or backups for existing monitors.
			04/14/22 Update: QAPP updates are being uploaded into a ShareFile site. Final revisions are being polished for the most recent updates to both Onsite and Offsite QAPP's which will be uploaded and shared with the agencies once the final edits and sign-offs are complete from both TRC and New Indy.
			04/22/22 Update: Ongoing. 04/29/22 Update: Ongoing.
			05/06/22 Update: Onsite QAPP rev 1.3 was uploaded on 05/03/2022 to the Parker Poe ShareFile site and communicated to both EPA and DHEC. An annotated comparison summary is being generated to reflect changes made since the originally completed June 2021 version – completion estimate TBD.
			05/13/22 Update: Ongoing.
			05/20/22 Update: The completed revisions to the Onsite QAPP were completed and submitted to the agencies on 05/16/2022. Due to the significant level of changes since the original document, this revision has been numbered as Rev 2.0.
			05/27/22 Update: Nothing new to report.
			06/03/22 Update: Offsite Accrulog monitors have been replaced (except one) with new units, each new installation includes solar power and a data logger.
			06/10/22 Update: On the afternoon of 06/03/22, a fast-moving storm with high winds damaged the Station 1 and Station 2 air monitor enclosures and met station equipment. This damage and area power outages caused atypical monitor downtime. Equipment repairs/replacements have been completed and all stations are back in full service. Both damaged stations have undergone intense inspections and performance checks to ensure data accuracy and monitoring reliability. Missing data has been reported in the daily reports submitted to the agencies. Additional measures have been implemented to improve equipment and enclosure security to minimize potential for repeat damage from similar future events.

Paragraph of Order	Requirement	Agency Due Date	Status
			QAPP documentation is being updated to address the upgraded offsite monitoring equipment and any associated equipment relocations which accompanied these upgrades.
			06/17/22 Update: Dialogue with EPA is ongoing to finalize recent revisions to the Onsite QAPP.
			06/24/22 Update: Ongoing. New Indy participated in a call with EPA this week to review the preliminary comments on the Onsite QAPP. New Indy awaits EPA's final comments to complete the approval process.
			07/01/22 Update: Quarterly Audits were performed at all three onsite monitoring stations on 06/28-6/30.
			07/22/22 Update: Nothing new to report since 07/01.
			07/29/22 Update: Dialogue with EPA is ongoing to address its comments and finalize the current revision to the Onsite QAPP document.
			08/05/22 Update: New Indy is awaiting comments from EPA to complete revisions to the Onsite QAPP.
			08/12/22 Update: EPA's final comments were received late on 08/11/22. New Indy is reviewing those comments to complete its pending revision.
			08/19/22 Update: Internal review is ongoing.
			08/26/22 Update: New Indy responses to EPA comments were submitted back to EPA on 08/23/22. New-Indy is working with EPA to schedule a call to get clarification on some comments. 09/02/22 Update: Nothing new to report.
			09/09/22 Update: New-Indy received clarifications from EPA, which are being incorporated into the final draft revisions to the Onsite QAPP. The Teledyne certification report has been submitted for each of the converted T100 onsite devices which document their successful conversion to the T101 configuration.
			09/16/22 Update: The SOP draft revisions for the Onsite QAPP were submitted to EPA on Sept. 9. 09/30/22 Update: Nothing new to report since 09/16/22.
			10/07/22 Update: Final draft revisions were reviewed with EPA on October 6, 2022. Completion of final edits is in progress.
			10/14/22 Update: Final edits to the current revision were completed and submitted to EPA on October 13, 2022.
			10/21/22 Update: Nothing new to report.

Paragraph of Order	Requirement	Agency Due Date	Status
			10/28/22 Update: New Indy received notification on October 25, 2022 of EPA's approval for the revised Onsite QAPP. Final signatures from EPA are in progress. Additionally, the community monitor in Millstone Creek was relocated to a new residential location (600 yards away) to facilitate the use of an upgraded station with improved power supply and data logging abilities. The Offsite QAPP is being revised accordingly and shall be submitted to both EPA and SCDHEC once complete.
			11/11/22 Update: The final approved and signed Onsite QAPP document has been received from EPA.
			11/18/22 Update: With the relocation of the Offsite monitor in Millstone Creek, revisions & updates are being incorporated into the Offsite QAPP document and shall be submitted to SCDHEC once the revisions and updates are complete.
			11/23/22 Update: Nothing new to report.
			12/02/22 Update: Revised Offsite QAPP is undergoing final review and will be provided to DHEC when complete.
			12/09/22 Update: Nothing new to report. 01/06/23 Update: Nothing new to report since December 2, 2022.
5	New-Indy is required to develop a plan to test the	6/1	New-Indy has retained consultants to develop an enhanced stack testing plan and protocol. The scope of testing will be broader than that proposed by EPA and DHEC so that the resultant air dispersion modeling is representative of actual manufacturing conditions with the reconfigured operation.
	stacks and vents to determine if emissions have increased.		Developing this enhanced protocol is a direct result of New-Indy's commitment to aggressively and responsibly address the environmental concerns communicated by the local community and both government agencies. New-Indy seeks to generate air dispersion modeling results that accurately reflect the Catawba mill's actual manufacturing conditions.
			05/28/21 Update: The site-specific test plan is drafted and under review. Testing is scheduled for the weeks of June 21, 2021 and June 28, 2021. This plan will be submitted to the Department on 6/1/2021.
			06/04/21 Update: New-Indy submitted the Stack Test Plan to the Department on June 1, 2021. New Indy received additional questions on June 3, and completed a very productive and informative site visit with DHEC staff to review details associated with their questions. New-Indy expects to receive additional questions during the week of June 7, and will respond accordingly.
			06/11/21 Update: On 6/10/21, NICB responded to the DHEC questions regarding the stack test plan which was submitted by the 06/01 deadline. DHEC staff has subsequently provided additional input with additional testing requirements on the Combination Boilers, the Pulp Dryer Vent and the 6 Dryer Vents on

Paragraph of Order	Requirement	Agency Due Date	Status
			PM3. Satisfying the new stipulations will require New Indy to make engineered modifications to the PM3 and Dryer vent ducts.
			Despite New-Indy's best efforts, the testing company is unable to start the test program until June 21, but such company has assured us that the full test will be complete on or before the date for such requirement set forth in the order.
			06/18/21 Update: New Indy continues to work with the DHEC Source Evaluation Section to establish the PM3 Dryer Exhaust Vent and Pulp Dryer Exhaust Vent testing protocol. The team decided that Methods 1-4 need to be applied to this testing, and this requires that all the vents be mechanically modified prior to testing. New Indy has held daily conference calls with DHEC staff to review the vent modifications. All PM3 dryer vent stacks have been modified accordingly, and our stack testing contractor has verified the absence of cyclonic flow (one of the testing requirements). The required design modification to the Pulp Dryer vent stack is ongoing.
			The Source Evaluation Section reviewed the Combination Boiler operating parameters for the Combination Boiler stack testing effort. New-Indy received final approval for the testing protocol on 6/18/21. Testing is scheduled to begin 6/21/21 and to wrap up on 6/30/21.
			Air dispersion modeling will begin no later than 15 days after completion of the stack testing, and completion of this effort will be within 45 days of the stack test completion.
			06/25/21 Update: The testing required under this condition was initiated on 6/21/21 and has been performed daily throughout the week. New-Indy and DHEC staff have worked cooperatively to develop a robust testing protocol that will fully meet the intent of this condition. New-Indy has hosted DHEC staff each day to allow for observation of testing activities and review the preliminary data and data validation efforts. New Indy shall complete all required testing by 6/30/21 deadline.
			07/02/21 Update: The stack testing required by this Condition was completed on 6/27/21. Data collection and sample analyses are ongoing.
			New-Indy has submitted a proposed timeline for the facility-wide air dispersion modeling to the Department for review and approval. This tentative schedule was developed in consultation with DHEC Source Evaluation team members.
			07/09/21 Update: Stack testing is complete, and sample analysis is ongoing. Final results shall be provided to DHEC for review by the scheduled completion date of 07/27/21.
			07/16/21 Update: Data analysis is ongoing, and New Indy remains on schedule to submit results to the DHEC staff by the week of 7/26/21.

Paragraph of Order	Requirement	Agency Due Date	Status
			07/23/21 Update: Complete. New-Indy submitted the test report to DHEC via Fed Ex on 7/23/21. The terms of this condition have been met.
			07/30/21 Update: Complete.
			05/13/22 Update: In response to a new request from EPA Region 4, New-Indy will conduct TRS monitoring as outlined in the August 2021 test protocol, the week of 5/16/22. Notification of the test dates was sent to DHEC on 5/13/22.
			05/20/22 Update: Testing was initiated on 5/17/22 as outlined in the notification. The 5/18-19/22 testing was postponed due to an unanticipated mill upset.
			05/27/22 Update: EPA Region 4 requested TRS testing is tentatively rescheduled for the week of 6/27/22.
			06/03/22 Update: ALS TRS results for the 5/17/22 testing were submitted to DHEC and EPA staff on 5/31/22. The RSK-175 data will be submitted when available.
			06/10/22 Update: New-Indy continues to plan for EPA-requested TRS testing the week of 6/27/22. 06/17/22 Update: No change.
			06/24/22 Update: Unexpected downtime on the Stripper for cleaning and inspection will delay TRS testing to the week of July 11, 2022. Agency notifications have been completed.
			07/01/22 Update: No change.
			07/08/22 Update: Unexpected downtime on No.3 Recovery Furnace will delay TRS testing to the week of July 18. Agency notifications are complete.
			07/15/22 Update: TRS testing of the ASB, Steam Stripper and Post-Aeration Basin is scheduled for July 19-21, 2022.
			07/22/22 Update: TRS sampling of the ASB Steam Stripper, and Post-Aeration Basin was completed on July 21, 2022.
			08/05/22 Update: Nothing new to report since July 22, 2022.
			08/12/22 Update: All TRS data have been received from the ALS and Keika Ventures Labs. The report shall be submitted to EPA and DHEC by 9/6/22.
			09/02/22 Update: TRS testing results were submitted to EPA and SCDHEC on 09/02/2022.
			11/23/22 Update: Revised summary tables for the May and July 2022 TRS sampling results were submitted to DHEC on November 22, 2022.

Paragraph of Order	Requirement	Agency Due Date	Status
			01/06/23 Update: Nothing new to report since November 23, 2022.
5	New-Indy must commence that test with DHEC	nmence that test	New-Indy will provide the required notice to DHEC so they have the opportunity to observe the testing. After much discussion and schedule review with the stack testing contractor, testing cannot begin until the week of June 21, 2021, but the DHEC required testing will be completed by the June 30 deadline.
	personnel to observe.		05/28/21 Update: New-Indy will provide the required notice and opportunity for DHEC personnel to observe the planned testing. As noted above, the testing schedule will be 6/21/21 – 7/2/21.
			06/04/21 Update: Provided an informational tour of the paper machine and pulp dryer roof vents to DHEC staff to allow the Department to better evaluate the effectiveness of the testing protocol in meeting the objectives of this condition. New-Indy remains on track to perform the testing between 6/21/21 – 7/2/21.
			06/11/21 Update: Discussions have been held with the Source Evaluation Section to finalize the stack testing protocol. NICB remains on track to perform the testing between 6/21-30/2021. To ensure that NICB meets the 06/30/2021 deadline for test completion, NICB will be testing every day between those start and completion dates, including weekend days.
			06/18/21 Update: NICB remains on track to perform the testing between 06/21-30/2021, pending protocol approval by DHEC.
			06/25/21 Update: New-Indy has hosted DHEC staff each day to allow for observation of the test, review, and validation of the preliminary data.
			07/02/21 Update: New-Indy hosted DHEC staff every day of the testing program as requested under this condition. Complete access was provided to the testing site, control room operating personnel, and any other area of interest.
			07/09/21 Update: Testing is complete. Nothing new to report. 07/16/21 Update: Complete.
			05/13/22 Update: As part of New Indy's response to a new EPA request for TRS testing, New-Indy will host DHEC personnel to observe the TRS testing scheduled for the week of 5/16/22.
			05/20/2022 Update: DHEC personnel observed the 5/17/22 TRS testing event. 05/27/22 Update: Nothing new to report.
			06/24/22 Update: Unexpected downtime on the Stripper for cleaning and inspection will delay TRS testing to the week of July 11, 2022. Agency notifications have been completed. 07/01/22 Update: Nothing new to report.

Paragraph of Order	Requirement	Agency Due Date	Status
			07/08/22 Update: Unexpected downtime on No.3 Recovery Furnace will delay TRS testing to the week of July 18. Agency notifications are complete.
			07/15/22 Update: TRS testing of the ASB, Steam Stripper and Post-Aeration Basin is scheduled for July 19-21, 2022.
			07/22/22 Update: TRS sampling of the ASB Steam Stripper, and Post-Aeration Basin was completed on July 21, 2022.
			09/02/22 Update: The TRS sampling report was submitted to DHEC today, 09/02/22. 01/06/23 Update: Nothing new to report since September 2, 2022.
5	Test the stacks and vents to determine if emissions have	6/30	As mentioned above, New-Indy seeks stack test results that are truly representative of Catawba's current operating performance. Accordingly, stack testing will be performed on additional stack vents which have not been required by EPA or DHEC.
	increased.		DHEC required testing is scheduled for completion by the June 30 deadline. All additional stack testing outside of the original order is scheduled for completion by July 2, 2021.
			05/28/21 Update: No updates this week. 07/16/21 Update: No updates since 05/21/21. See comments above. 07/23/21 Update: Complete.
			09/17/21 Update: New-Indy has received DHEC approval to conduct Sulfur Dioxide testing on the 2 Combination Boilers the week of 9/27/21.
			09/24/21 Update: New-Indy Catawba is postponing stack testing to the week of October 11, 2021.
			10/01/21 Update: Sulfur Dioxide testing on the 2 Combination Boilers remains scheduled for the week of October 11, 2021. Communication of these dates has been made to DHEC personnel.
			10/08/21 Update: The testing remains on schedule for the week of October 11, 2021
			10/15/21 Update: Sulfur Dioxide testing on Combination Boilers was conducted October 13-14, 2021.
			10/22/21 Update: The results of the sulfur dioxide testing on the combination boilers will be submitted to the Department by end of day November 10, 2021.
			10/29/21 Update: Report preparation continues for submittal to the Department by end of day November 10, 2021.

Paragraph of Order	Requirement	Agency Due Date	Status
			11/05/21 Update: The results from sulfur dioxide testing on October 13-14, 2021 will be submitted to the Department by end of day November 10, 2021.
			11/12/21 Update: The Combination Boiler Sulfur Dioxide testing report was submitted to the Department on 11/8/21.
			11/19/21 Update: No changes. 12/03/21 Update: No changes. 12/10/21 Update: Complete.
			12/30/21 Update: DHEC submitted a request for information regarding the TRS testing at the Post-Aeration Basin on 12/22/21. New-Indy shall respond to this questionnaire by the deadline of 1/7/22.
			01/07/22 Update: On 1/6/22 New-Indy submitted the response to the 12/22/21 DHEC information request regarding the TRS testing at the Post-Aeration basin in July 2021.
			01/14/22 Update: Nothing new to report. 05/06/22 Update: Nothing new to report since 01/07/22.
			05/13/22 Update: TRS testing will be conducted the week of 5/16/22 on the foul condensate into the steam stripper and into the ASB, throughout the ASB and at the post-aeration basin as requested by US EPA Region 4.
			05/20/22 Update: TRS testing was conducted on 5/17/22. Due to mill operations issues, the testing planned for 5/18-19/22 was postponed. The testing is rescheduled for the week of 6/26/22.
			05/27/22 Update: Nothing new to report. 06/03/22 Update: Nothing new to report.
			06/10/22 Update: New-Indy continues to plan for EPA-requested TRS testing the week of 6/27/22.
			06/17/22 Update: No change.
			06/24/22 Update: Unexpected downtime on the Stripper for cleaning and inspection will delay TRS testing to the week of July 11, 2022.
			07/01/22 Update: Nothing new to report.
			07/08/22 Update: Unexpected downtime on No.3 Recovery Furnace will delay TRS testing to the week of July 18. Agency notifications are complete.

Paragraph of Order	Requirement	Agency Due Date	Status
			07/15/22 Update: TRS testing of the ASB, Steam Stripper and Post-Aeration Basin is scheduled for July 19-21, 2022.
			07/22/22 Update: TRS sampling of the ASB Steam Stripper, and Post-Aeration Basin was completed on July 21, 2022.
			09/02/22 Update: The TRS sampling report was submitted to DHEC today, 09/02/22. 01/06/23 Update: Nothing new to report since September 2, 2022.
5	New-Indy must conduct a facility wide air dispersion analysis.	7/15	As mentioned in earlier discussion points, New-Indy is working closely with NCASI and consultants to complete a truly representative air dispersion modeling analysis. This enhanced modeling will not only be consistent with pre-conversion modeling efforts when the mill was producing bleached pulp and paper products, it will also provide the most accurate comparative before/after analysis.
			05/28/21 Update: New Indy has thoroughly reviewed this requirement with both NCASI and ALL4, both of whom are highly experienced with this type of air dispersion modeling.
			06/04/21 Update: New-Indy and its consultants are prepared to conduct the facility-wide air dispersion modeling upon the release of the analytical results of the stack, vent and condensate testing.
			06/11/21 Update: Once the stack testing is completed, the samples shall be analyzed and all test results submitted through standard QA checks and reviews. It is very important that the data quality be validated before being used in an air dispersion model. NICB shall initiate modeling 15 days after the completion of the stack test.
			06/18/21 Update: Air dispersion modeling will begin no later than 15 days after completion of the stack testing, and completion of this effort will be within 45 days of the stack test completion.
			06/25/21: Air dispersion modeling will begin no later than 15 days after the completion of the stack testing.
			07/02/21 Update: New-Indy has submitted a proposed timeline for the facility-wide air dispersion modeling to the Department for review and approval. This tentative schedule was developed in consultation with DHEC Source Evaluation team members.
			07/09/21 Update: New-Indy Catawba has received DHEC approval for the proposed timeline for completion of the facility-wide air dispersion modeling. Consultants are ready to begin modeling once the stack test data is quality checked and DHEC has reviewed and approved all stack test data.
			07/16/21 Update: Stack test data are being compiled for submittal to DHEC for review and approval the week of 7/26/21. Modeling will commence once DHEC has completed its review.

Paragraph of Order	Requirement	Agency Due Date	Status
			07/23/21 Update: The stack test report was submitted to DHEC via Fed Ex on 7/23/21. Pending DHEC approval of test results, New-Indy will initiate modeling as required by this Condition.
			07/30/21 Update: New-Indy is preparing to conduct the facility-wide air dispersion modeling analysis for TRS, H2S and SO2 as required by this Condition. The final report will be submitted to DHEC by 8/30/21.
			08/06/21 Update: Ongoing.
			08/13/21 Update: The facility-wide air dispersion modeling analysis for TRS, H2S and SO2 is ongoing. The final report will be submitted to DHEC by 8/30/21.
			08/20/21 Update: New-Indy remains on track to submit the facility-wide air dispersion modeling analysis to DHEC by 8/30/21.
			08/26/21 Update: The facility-wide air dispersion modeling analysis will be submitted to DHEC by 8/30/21.
			09/03/21 Update: The facility-wide air dispersion modeling analysis was submitted to DHEC and EPA on 8/30/21. Complete. 09/10/21 Complete.
			10/01/21 Update: Based on comments received by EPA and DHEC, the facility-wide dispersion modeling analysis is being refined.
			10/08/21 Update: The facility-wide dispersion modeling is being revised at the request of the joint EPA/DHEC team in a letter dated 10/6/21. Deadline for submittal is 10/27/21.
			10/15/21 Update: The facility-wide dispersion modeling revisions continue, targeting submittal to the regulatory agencies by 10/27/21.
			10/22/21 Update: The revised facility-wide dispersion modeling results will be provided to the Department by end of day 10/27/21.
			10/29/21 Update: The revised facility-wide dispersion modeling results were submitted to the Department on 10/27/21.
			11/05/21 Update: Complete.
			11/19/21 Update: New-Indy received an information request from the Department regarding the facility-wide dispersion modeling results. New-Indy shall respond to this request by the end of the day on 12/2/21.

Paragraph of Order	Requirement	Agency Due Date	Status
			12/03/21 Update: On December 2, 2021, New-Indy Catawba submitted information to the Department addressing the Department comments from Nov. 17, 2021.
			12/10/21 Update: No new updates.
			12/17/21 Update: Complete.
			12/22/21 Update: The Department requested New-Indy provide additional information regarding the facility-wide air dispersion modeling on 12/21/21. New-Indy shall provide this information by the response deadline of 1/11/22.
			01/07/22 Update: New-Indy shall respond to the Department's 12/21/21 information request by the 1/11/22 deadline.
			01/14/22 Update: New-Indy submitted the requested information to the Department on 01/11/2022 regarding the facility-wide air dispersion modeling.
			01/21/22 Update: Nothing new to report. 02/18/22 Update: Nothing new to report since 01/14/22.
			02/25/22 Update: DHEC staff submitted a request for information regarding the facility-wide dispersion modeling originally submitted to the Department on 8/30/21.
			03/04/22 Update: Nothing new to report.
			03/11/22 Update: New-Indy continues to compile information to respond to the DHEC request, which is due 3/18/22.
			03/18/22 Update: New-Indy submitted the responses to the DHEC 2/22/22 Information Request on 3/17/22.
			03/25/22 Update: Nothing new to report. 05/27/22: Nothing new to report since 03/25/22.
			06/03/22 Update: Updated modeling files for the #3 Recovery Furnace Sulfur Dioxide emissions were provided to DHEC on 6/1/22 per the request of John Glass.
			06/10/22 Update: Nothing new to report.
			07/01/22 Update: Response to DHEC modeling request from 05/23 was submitted on 06/30.
			07/08/22 Update: New-Indy is developing the response to SCDHEC's request regarding the 8/30/21 modeling results. This information will be submitted by the 7/15/22 deadline.

Paragraph of Order	Requirement	Agency Due Date	Status
			07/15/22 Update: New-Indy submitted the response to SCDHEC's request regarding the 8/30/21 modeling results on 7/13/22. 01/06/23 Update: Nothing new to report since July 15, 2022.
6	Develop a corrective action plan for results of the evaluation of potential sources of	6/15	Corrective actions are critically important to resolve performance gaps or deficiencies, and New-Indy is committed to both defining what deficiencies may exist and then resolving those issues in a timely and responsible manner. New-Indy and their consultants are actively working to develop a truly effective Corrective Action Plan to address all identifiable performance deficiencies, and this will be an increasingly progressive effort which will become more detailed and effective as additional data becomes available.
	H2S at the mill (order 3), which will become an		For example, revalidating historically used emission factors and completed additional stack tests will both provide data from which the Catawba operation can be more accurately characterized.
	"enforceable part of this Order" upon	'enforceable part of his Order" upon	That said, the final version of this plan will be completed after the above activities are completed and air dispersion modeling results are available.
	DHEC approval.		In the meantime, all currently identifiable corrective actions and their implementation will be included in the preliminary plan which will be submitted by the June 15 deadline.
			05/28/21 Update: No updates this week.
			06/4/21 Update: New Indy continues to evaluate its operations daily to identify and resolve any potential issues. Inspections are ongoing to ensure that operations remain in good mechanical condition.
			06/11/21 Update: As referenced in Condition 3, NICB has implemented an air filtration system at the post-aeration basin as of June 8, 2021. Additional process and operating parameters continue to be evaluated on a daily and weekly basis by both NICB and Consultant personnel. Furthermore, NICB continues working closely with our consultants to develop a thoroughly robust corrective action plan as directed by the Order.
			06/18/21: New-Indy submitted the Corrective Action Plan to the Department on 6/15/21 as required by the Order.
			New-Indy continues to use the temporary activated carbon filtration (ACF) system at the post-aeration basin (PAB). The temporary cover was reinforced on 06/14 to address damage created by a strong thunderstorm over the preceding weekend. Additionally, the PAB vapor exhaust system has been upgraded to improve the vapor capture for treatment in the ACF system. Early testing continues to demonstrate improved H2S levels around the PAB structure. The potential value and/or need for a permanent vapor filtration system is still being studied.

Paragraph of Order	Requirement	Agency Due Date	Status
			In addition to the ongoing peroxide supplementation at the ASB inlet, other corrective measures implemented include the following: - continued use of two (2) surface aerators (pond's north end), - ASB inlet oxygenation system was started up on 6/16/21, and - addition of ferric chloride to Pond 1's influent (started 6/17/21).
			 06/25/21 Update: The activated carbon media was replaced in the filtration system June 19, 2021. New-Indy continues to operate the two surface aerators. New-Indy continues to add ferric chloride to #1 Holding Pond. Hydrogen peroxide addition was initiated into the #1 Holding Pond on 6/25/21.
			07/02/21 Update: No new programs have been initiated to the system over the last 7 days. The currently implemented actions remain under close observation and evaluation to identify and quantify their potential success. Ongoing monitoring demonstrates continuous improvement in water quality with the enactment of these initiatives.
			07/09/21 Update: No new programs have been initiated to the system over the last 7 days.
			07/16/21: New-Indy provided responses on 7/12/21 to the 7/7/21 DHEC request for information relative to the CAP.
			07/23/21 Update: No new information to report. 07/30/21 Update: No new information to report.
			08/06/21 Update: Section 6.2 of the Corrective Action Plan presents the findings of the evaluation of potential sources of odor. The results of the emissions testing conducted in accordance with Condition 5 of this Order will be the basis for further efforts to reduce potential odor impacts from the operations. This report will be completed by August 30, 2021.
			08/13/21 Update: No new information to report.
			08/20/21 Update: New-Indy received a new list of questions from DHEC on 08/16/21 regarding the CAP document submitted on 07/12/21. New-Indy is in the process of answering those questions.
			08/26/21 Update: New-Indy continues to finalize responses to the DHEC CAP information request.
			09/03/21 Update: New-Indy submitted response to the DHEC CAP information request on 9/1/21. Additional information is due to the Department on 9/10/21. New-Indy shall provide this information by the deadline.

Paragraph of Order	Requirement	Agency Due Date	Status
			09/10/21 Update: New-Indy submitted the DHEC CAP information request response on $9/10/21$ as requested.
			09/17/21 Update: No updates. 10/01/21 Update: No updates since 09/10/21.
			10/08/21 Update: New-Indy began the addition of MacroGro nutrients to the ASB on 10/6/21.
			10/15/21 Update: Hydrogen Peroxide addition was initiated to the ASB effluent given the recent DHEC approval to do so.
			$10/22/21$ Update: No changes to existing program. New-Indy currently awaits Department approval to install a 3^{rd} aerator into the #1 Holding Pond and to increase the addition of hydrogen peroxide into the #1 Holding Pond.
			10/29/21 Update: The Department approved the New-Indy request to install a hydrogen peroxide diffuser pipe into the #1 Holding Pond. New-Indy awaits Department approval to install a 3 rd aerator into the #1 Holding Pond and to relocate the two existing aerators in the #1 Holding Pond to allow for further drawdown of the level in this basin.
			11/05/21 Update: New-Indy Catawba submitted the bathymetric survey for #1 Holding Pond on November 1, 2021 to the Department. New-Indy Catawba awaits Department approval to install a 3 rd aerator into the #1 Holding Pond and to relocate the two existing aerators in the #1 Holding Pond to allow for further drawdown of the level in this basin.
			11/12/21 Update: New-Indy Catawba provided supplemental information to DHEC staff to support the ePermitting request to install a 3 rd aerator and to relocate the two existing aerators in the #1 Holding Pond.
			11/19/21 Update: No new updates. 12/17/21 Update: No new updates since 11/12/21.
			12/22/21 Update: New-Indy has requested an extension of the trial ePermit for the use of the 2 aerators in the #1 Holding Pond, which expires 12/31/21.
			12/30/21 Update: New-Indy continues to await approval of its request for an extension of the trial ePermit for the use of the 2 aerators in the #1 Holding Pond.
			01/07/22 Update: The Department granted a 4-week extension to New-Indy for the use of the 2 aerators in the #1 Holding Pond. New-Indy has opted not to utilize these aerators in the pond.
			01/14/22 Update: Nothing new to report.

Paragraph of Order	Requirement	Agency Due Date	Status
			03/11/22 Update: Nothing new to report since 01/14/22.
			03/18/22 Update: DHEC has granted a one-year extension for the trial approval to add ferric chloride, oxygen and peroxide to the wastewater treatment plant.
			03/25/22 Update: Nothing new to report. 01/06/23 Update: Nothing new to report since March 18, 2022.
7	Develop a CAP for the wastewater treatment plant.	6/15	The corrective action plan for the wastewater treatment plant will be drafted once the results of the analysis of the potential sources of odors has been completed. NCASI is currently investigating modeling of H2S using their H2S modeling simulator.
			New-Indy is closely monitoring the WWTP operation and performance. Environmental Business Specialists LLC (EBS) and TRC have been retained to perform diagnostic analyses of the wastewater plant on a once/2-week cycle. The next visit is scheduled for May 25, 2021. Initial reviews have shown that ASB microbes are "alive and well" and that the ASB is performing as it should.
			SFC concluded their efforts in ASB solids removal activities and aerator repairs on May 19, 2021 with notable success. The amount of surface crust has been reduced and a total of 39 aerators are now in service. Discussions are underway with other contractors to develop the strategy for continued crust removal.
			This CAP requirement remains on schedule for submittal by the June 15 deadline.
			05/28/21 Update: Removal of ASB surface solids is an ongoing activity.
			The EBS biweekly review of the ASB confirmed viable microbiology in the system. The sampling performed this week identified the presence of more complex micro-organisms in the ASB.
			06/04/21 Update: New-Indy had a very productive meeting with its consultant this week to continue draft plan development. As plan development continues, New-Indy has already identified new technology for continual monitoring the ASB's health and performance. Implementing this new technology is already built into the Plan. New Indy remains on schedule for completion and submittal to the Department by 6/15/21.
			06/11/21 Update: NICB has already implemented multiple actions aimed at mitigating hydrogen sulfide generation in the wastewater treatment plant. - Two (2) surface aerators were approved by DHEC staff and installed in the #1 Holding Pond on 6/9/21. - Hydrogen Peroxide addition to the ASB influent was approved by DHEC and initiated on 6/9/21. - DHEC staff also approved the installation of 2 turbulator units in the ASB to improve mixing at the basin inlet.

Paragraph of Order	Requirement	Agency Due Date	Status
			- Requests for approval for addition of chemicals to #1 Holding Pond were submitted on 6/10/21.
			ASB Surface Solids removal is continuing, and NICB continues to adapt removal techniques to ensure that high rates of progress are effectively maintained. As additional surface solids are removed from around the aerators, repairs are made and those units returned to service in a controlled and consistent manner.
			 06/18/21 Update: New-Indy continues to implement improvements to the WWTP operation. The actions below are in addition to those measures implemented the week of 6/11/21. Oxygen addition to the inlet of the ASB was initiated on 6/16/21 to supplement the oxygen availability in the north end of the ASB. Ferric chloride addition to the inlet of the #1 Holding Pond was implemented on 6/17/21. Beginning 06/18/2021, the ASB surface solids removal process will be augmented with additional equipment in the north end of the ASB to improve the solids removal process. Aerators will continue to be returned to service as access is made possible by the continuing removal of surface solids (estimated to last through mid-July).
			 06/25/21 Update: New-Indy continues to implement improvements to the WWTP operation. Actions enacted since the last update on 06/18/21 include: Activated carbon filtration media was replaced on 06/19/21. ASB surface solids removal was supported with the use of two barge-mounted excavators. These units are accessing the areas in the north end of the basin which have not been achievable todate. Aerators will be returned to service in the north end of the pond as these solids are removed and access is created. Hydrogen peroxide addition to the #1 Holding Pond was initiated on 6/25/21.
			07/02/21 Update: Although no new programs were initiated since the most recent update, existing and ongoing actions continue to indicate progressive improvements in the water quality.
			The ASB solids removal program will be expanded to a third contract firm. This firm will work in addition to the existing two contract firms on solids removal.
			07/09/21 Update: The ASB solids removal program was expedited during the week with the startup of the third contract firm. Additional aerators are now accessible which will be repaired and returned to service over the upcoming week.
			07/16/21 Update: All aerators are accessible and diagnostic evaluations conducted. ASB solids removal continues this week at a brisk pace.

Paragraph of Order	Requirement	Agency Due Date	Status
			07/23/21 Update: Maintenance continues on the aerators. The ASB surface solids removal program is wrapping up. A Sentry Bioelectric Sensor was installed on the ASB effluent to provide real time monitoring of microbial metabolic activity to track system's health and biological activity. Ongoing WWTP evaluations continue to reveal a high degree of restored health and function. 07/30/21 Update: New cabling is being installed to continue the aerators repairs. The #1 Holding Pond level was reduced over the week, reducing the potential for odor generation in this basin. Sulfide testing showed minimal residuals. 08/06/21 Update: Meetings with a second contractor have been held to increase settled sludge removal from the ASB as discussed in Item 2 of the CAP. The goal of this effort is to continue sludge removal from
			the ASB using a second dredge in September 2021. Aerator repairs reviewed in Item 4 of the CAP are ongoing with daily activity to complete repairs as quickly as possible. Item 6 of the CAP regarding weekly ASB microscopic and chemical analysis continue, and observations demonstrate viable microbiology resulting in high BOD removal across the basin. Sulfide concentrations throughout the system remain low at less than 0.2 mg/L. The Sentry probe listed in Item 7 was installed the week of July 23, 2021. Correlations between BOD and the bioelectric sensor continue to be developed. The wastewater treatment plant operations and maintenance manual (including the odor management plan) are complete and have been provided to DHEC.
			08/13/21 Update: The DHEC review of the wastewater treatment plant operations and maintenance manual (including the odor management plan) is completed, with opportunities for improvement to the document submitted to New-Indy on 8/6/21. New-Indy is editing the manual, with completion targeted by 8/24/21, at which time the revised manual will be provided to the DHEC.
			08/20/21 Update: The edit of the New-Indy operations and maintenance manual continues, targeting submittal for 8/24/21. Initiation of a second ASB sludge dredging operation continues, targeting a September 2021 start up. All 52 aerators in the ASB are now operational.
			08/26/21 Update: The revised operations and maintenance manual was submitted on 8/24/21.
			NOTE: All reported notes and data since 08/26/21 have been moved to a new table to eliminate unnecessarily redundant weekly comments, simplify weekly data entry, and simplify the presentation of data so that trends and notable changes are more apparent. Table 1 is located at the end of this report, following the Paragraph 8 response section.
			06/10/22 Update: Refer to Table 1 at the end of this report.

Paragraph of Order	Requirement	Agency Due Date	Status
			06/17/22 Update: Refer to Table 1 at the end of this report. OBSERVATION made by New Indy operators on Wednesday, June 15, 2022 of surface foam on the river coming from above the plant's water intake, appeared to be coming from the upriver water filter plant near Hwy 5. 01/06/23 Update: Refer to Table 1 at the end of this report.
8	Submit a weekly report each Friday to Renee regarding implementation of this order.	Start 5/14, weekly thereafter	New-Indy is submitting this weekly report today and will continue to do so weekly. These reports will include all pertinent accomplishments from week-to-week. New-Indy will continue to work diligently to comply with DHEC expectations in a meaningful and effective manner. 05/28/21 Update: Ongoing. 04/22/22 Update: Report length compressed by removing redundant "ongoing" or "no update" entries, line spacings, and margins. Otherwise, no updates since 05/21/21. 01/06/23 Update: Refer to the comment above. Otherwise, nothing new to report.

Paragraph 7: Table 1 – WWTP Status

Paragraph 7: Table I – WWTP Status												
Item	1	2	3	4	5	6a	6b	6c	6d	7	8	9
	Surface	ASB	Primary	Aerators	Holding	ASB	ASB	ASB	Holding	ASB	Ferric	WWTP
	Solids	Dredging	Clarifier		Pond #1	Midpoint	Effluent	Influent	Pond #1	Sentry	Chloride	O&M
	Removal	(subsurface)	Sludge -		Aerators	рH	pН	COD	Outlet	Probe	Usage	Manual
			Engrg			1	1		Sulfides	Status		
TARGET	As needed	Ongoing	Completion	52	Trial for 2	6.5-8.5 SU	6.5-8.5 SU	<1500 mg/L	<2.0 mg/L	operational	As needed	Completion
09/03/21	ongoing, 2 contractors	ongoing M-F	in progress	52	2 running on perm. power	monitoring	monitoring	monitoring	monitoring	operational	FeCl and H2O2 in Pond 1	Submitted on 08/24/21
09/10/21	ongoing	DHEC approval for 2 nd dredge	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	ongoing	no change
09/17/21	ongoing	2 nd dredge to start 09/18	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	ongoing	no change
09/24/21	ongoing	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	ongoing	no change
10/01/21	only as needed	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	Ongoing. DHEC approved use in Pri. Clarifier underflow.	DHEC comments rec'd
10/08/21	only as needed	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	Ongoing. FeCl added to dredge sludge lines	NI response in progress
10/15/21	only as needed	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	Ongoing. Requested 6mo continuance	no change
10/22/21	only as needed	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	ongoing	complete
10/29/22	only as needed	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	Ongoing. 6mo continuance approved	complete
11/05/21	only as needed	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	ongoing	complete
11/12/21	only as needed	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	ongoing	complete
11/19/21	only as needed	2 units	in progress	52	2	monitoring	monitoring	monitoring	monitoring	operational	ongoing	complete
12/03/21	only as needed	2 units	in progress	52	2	7.53	7.34	582	.09	operational	ongoing	complete
12/10/21	only as needed	2 units	in progress	52	2	7.67	7.64	488	.06	operational	ongoing	complete
12/17/21	only as needed	2 units	in progress	52	2	7.72	7.68	380	.08	operational	ongoing	complete
12/22/21	only as needed	2 units	in progress	52	2	7.74	7.61	1227	.09	operational	ongoing	complete
12/30/21	only as needed	Down due to Holidays (12/23-30)	in progress	52	2	7.70	7.76	526	.06	operational	ongoing	complete
01/07/22	only as needed	1 unit, starting 01/04	in progress	52	0, trial over	7.44	7.71	525	.09	operational	ongoing	complete
01/14/22	only as needed	1 unit	in progress	52	0	7.57	7.55	552	.10	operational	ongoing	complete
01/21/22	only as needed	1 unit	in progress	52	0	7.62	7.58	551	.06	operational	ongoing	complete
01/28/22	only as needed	1 unit	in progress	52	0	7.95	7.84	367	.09	operational	ongoing	complete
02/04/22	only as needed	1 unit	in progress	52	0	8.10	7.76	512	.10	operational	ongoing	complete
02/11/22	only as needed	1 unit	in progress	51	0	7.98	7.80	383	.09	operational	ongoing	complete

Paragraph 7: Table 1 – WWTP Status

Item	1	w IP Stati	3	4	5	6a	6b	6c	6d	7	8	9
110111	Surface	ASB	Primary	Aerators	Holding	ASB	ASB	ASB	Holding	ASB	Ferric	WWTP
	Solids	Dredging	Clarifier	110101015	Pond #1	Midpoint	Effluent	Influent	Pond #1	Sentry	Chloride	O&M
	Removal	(subsurface)	Sludge -		Aerators	pH	pH	COD	Outlet	Probe	Usage	Manual
	Kemovai	(subsurface)	Engrg		Actaiois	pri	pri	COD	Sulfides	Status	Osage	Ivialiuai
TARGET						6 5 0 5 GYY	6 5 0 5 CYY	1500 7			, , ,	
TARGET	As needed	Ongoing	Completion	52	Trial for 2	6.5-8.5 SU	6.5-8.5 SU	<1500 mg/L	<2.0 mg/L	operational	As needed	Completion
02/18/22	only as needed	1 unit	in progress	52	0	7.94	7.66	324	.07	operational	ongoing	complete
02/25/22	only as needed	1 unit	in progress	52	0	7.83	7.60	558	.07	operational	ongoing	complete
03/04/22	only as needed	1 unit	in progress	52	0	7.85	7.78	676	.09	operational	ongoing	complete
03/11/22	only as needed	1 unit	in progress	52	0	7.46	7.23	468	.04	operational	ongoing	complete
03/18/22	only as needed	1 unit	in progress	52	0	7.30	7.40	283	.02	operational	ongoing	complete
03/25/22	only as needed	1 unit	in progress	52	0	7.97	7.77	330	.11	operational	ongoing	complete
04/01/22	only as needed	1 unit	in progress	52	0	7.61	7.36	463	.04	operational	ongoing	complete
04/08/22	only as needed	1 unit	in progress	52	0	7.81	7.47	407	.05	operational	ongoing	complete
04/14/22	only as needed	1 unit	in progress	52	0	7.63	7.20	429	.04	operational	ongoing	complete
04/22/22	only as needed	1 unit	in progress	52	0	7.86	7.70	502	.08	operational	ongoing	complete
04/29/22	only as needed	1 unit	in progress	52	0	7.99	7.86	701	.07	operational	ongoing	complete
05/06/22	only as needed	1 unit	in progress	52	0	7.64	7.45	471	.03	operational	ongoing	complete
05/13/22	only as needed	1 unit	in progress	52	0	7.64	7.12	397	.04	operational	ongoing	complete
05/20/22	only as needed	1 unit	in progress	52	0	7.85	7.35	791	.05	operational	ongoing	complete
05/20/22	only as needed	1 unit	in progress	52	0	7.85	7.35	791	.05	operational	ongoing	complete
05/27/22	only as needed	1 unit	in progress	52	0	7.88	7.47	339	.07	operational	ongoing	complete
06/03/22	only as needed	1 unit	in progress	52	0	7.93	7.68	99	.02	operational	ongoing	complete
06/10/22	only as needed	1 unit	in progress	51	0	7.70	7.67	188	.02	operational	ongoing	complete
06/17/22	only as needed	1 unit	in progress	52	0	7.91	7.92	730	.01	operational	ongoing	complete
06/24/22	only as needed	1 unit	in progress	52	0	7.95	7.80	626	.05	operational	ongoing	complete
07/01/22	only as needed	1 unit	in progress	52	0	7.87	7.65	508	.10	operational	ongoing	complete
07/08/22	only as needed	1 unit	in progress	52	0	8.02	7.76	386	.02	operational	ongoing	complete
07/15/22	only as needed	1 unit	in progress	52	0	7.85	7.63	660	.05	operational	ongoing	complete
07/22/22	only as needed	1 unit	in progress	52	0	7.54	7.32	597	.02	operational	ongoing	complete
07/29/22	only as needed	1 unit	in progress	52	0	7.56	7.43	889	.01	operational	ongoing ·	complete
08/05/22	only as needed	1 unit	in progress	52	0	7.91	7.86	586	.09	operational	ongoing	complete
08/12/22	only as needed	1 unit	in progress	52	0	7.92	7.81	685	.07	operational	ongoing	complete
08/19/22	only as needed	1 unit	in progress	52	0	7.96	7.74	467	.03	operational	ongoing	complete
08/26/22	only as needed	1 unit 1 unit	in progress	52	0	8.10	7.88	544	.00	operational	ongoing	complete
09/02/22	only as needed		in progress	52	0	7.89	8.04	602	.20	operational	ongoing	complete
09/09/22	only as needed	1 unit	in progress	52	0	8.11	8.17	473	.09	operational	ongoing	complete
09/16/22	only as needed	1 unit	in progress	52	0	7.86	7.73	327	.02	operational	ongoing	complete
09/23/22	only as needed	1 unit	in progress	52	0	7.50	7.60	428 442	.02 .02	operational	ongoing	complete
09/30/22	only as needed	1 unit	in progress	52 52	0	7.86	7.84 7.94		.02	operational	ongoing	complete
10/07/22	only as needed	1 unit	in progress	52	0	8.05		602		operational	ongoing	complete
10/14/22	,	1 unit 1 unit	in progress	52	0	7.52 7.95	7.48	360 582	.01	operational	ongoing	complete
10/21/22 10/28/22	only as needed	1 unit	in progress	52		7.95 7.97	7.75 7.58	582 447	.02	operational	ongoing	complete
11/04/22	only as needed	1 unit	in progress	52	0	8.10	7.58	447	.02	operational	ongoing	complete complete
			in progress	52	0					operational	ongoing	
11/11/22	only as needed	1 unit	in progress	52	0	8.03	8.04	459	.04	operational	ongoing	complete

Paragraph 7: Table 1 – WWTP Status

aragraph ,												
Item	1	2	3	4	5	6a	6b	6c	6d	7	8	9
	Surface	ASB	Primary	Aerators	Holding	ASB	ASB	ASB	Holding	ASB	Ferric	WWTP
	Solids	Dredging	Clarifier		Pond #1	Midpoint	Effluent	Influent	Pond #1	Sentry	Chloride	O&M
	Removal	(subsurface)	Sludge -		Aerators	рH	pН	COD	Outlet	Probe	Usage	Manual
			Engrg						Sulfides	Status		
TARGET	As needed	Ongoing	Completion	52	Trial for 2	6.5-8.5 SU	6.5-8.5 SU	<1500 mg/L	<2.0 mg/L	operational	As needed	Completion
11/10/00	1	1:4		50	0	7.00	7.00	477	0.00			1 . 4 .
11/18/22	only as needed	1 unit	in progress	52	0	7.90	7.80	475	0.08	operational	ongoing	complete
11/23/22	only as needed	1 unit	in progress	52	0	7.94	7.70	589	0.02	operational	ongoing	complete
12/02/22	only as needed	1 unit	in progress	52	0	8.10	8.07	417	0.07	operational	ongoing	complete
12/09/22	only as needed	1 unit	in progress	52	0	7.86	8.03	482	0.05	operational	ongoing	complete
12/16/22	only as needed	1 unit	in progress	52	0	7.94	7.74	520	0.01	operational	ongoing	complete
12/23/22	only as needed	1 unit	in progress	52	0	8.23	7.93	399	0.04	operational	ongoing	complete
12/30/22	only as needed	1 unit	in progress	52	0	8.36	8.56	413	0.12	operational	ongoing	complete
01/06/23	only as needed	1 unit	in progress	<mark>52</mark>	0	<mark>7.98</mark>	<mark>7.63</mark>	<mark>471</mark>	0.03	operational	ongoing	complete