

Submittal Date – September 30, 2020

Congaree River Project

Stakeholder-Developed Modified Removal Action (MRA)

Weekly Status Report for the Period Ending September 25, 2020

September 21-25, 2020 DESC and its' consultants worked to finalize the remaining documents and forms for the USACE permit application submittal.

September 21, 2020 SCDHEC provided a minor edit to the draft Memorandum of Agreement (MOA) regarding implementation of the Attachment M - Cultural Resource Plans

September 21, 2020 SCDHEC provided approval of Attachments L and M to the USACE permit application. The approval was forwarded to the USACE, which acknowledged receipt.

September 22, 2020 SCDHEC provided approval of Attachment K. The approval was forwarded to the USACE, which acknowledged receipt.

September 23, 2020 SCDHEC provided approval of Attachment P. The approval was forwarded to the USACE, which acknowledged receipt.

September 25, 2020 SCDHEC provided the Weekly Progress Report to the Stakeholders, along with links to the Attachments C, K, L, M, and P; and their respective approvals. These Attachments and approvals were forwarded to the USACE, which acknowledged receipt.

Construction Season (May 1 – Oct 31) – Updated Monthly

May 1 – May 31 13 days WSE above cofferdam height (10.27)
9 days WSE above safe working height (7.0) for cofferdam construction
22 days of no work in the river due to high water in May 2020

June 1 – June 30 0 days WSE above cofferdam height (10.27)
6 days WSE above safe working height (7.0) for cofferdam construction
6 days of no work in the river due to high water in June 2020

July 1 – July 31 0 days WSE above cofferdam height (10.27)
1 day WSE above safe working height (7.0)*
1 day of no work in the river due to high water in July 2020

August 1 – August 31 0 days WSE above cofferdam height (10.27)
5 days WSE above safe working height (7.0)*
5 days of no work in the river due to high water in August 2020

WSE – Water Surface Elevation at nearby Congaree River Gage Location

* For the purpose of this exercise (i.e. tracking the “no work in the river” days), it has been assumed that by July 1st of 2020 - construction of the cofferdam will likely have been completed. River gage heights above 7 feet are considered “no work in the river” days because work would have to stop to prepare the working face to withstand an overtopping event.